DAIRY CATTLE CENTER CORE BUILDING

14B2R



Summary – The \$800,000 project consists of renovating 3 floors, approximately 4,700 GSF of space, at the Dairy Cattle Center for the Dairy Science Department. The scope includes updating plumbing, mechanical, and electrical systems. The women's locker room in the basement will be renovated to serve as a women's bathroom. The ground floor lobby will be remodeled as an educational outreach space. A women's locker room and new showers will be created on the second floor. The existing second floor classroom will receive new flooring, a 6-ft stainless steel sink, and a countertop. The existing second floor bathroom and the men's bathroom and locker room in the basement will be updated to meet ADA requirements. Currently in construction, occupancy is planned for July 2017.

BUDGET

TOTAL	\$ 800,000
FUNDING SOURCES GSRB	\$ 800,000

ESTIMATED BUDGET BREAKDOWN Construction 625,000 \$ Design \$ 50,000 DFD Mgt. \$ 27,500 Contingency \$ 62,500 \$ **Equipment** Other Fees \$ 35,000 Construction \$/GSF \$ 133 Total Project \$/GSF \$ 171

▼ ISSUES

There are currently issues for this project in the following areas:

None

▼ TIMELINE

A/E Selection	05/2014
Planning	07/2014 11/2014
Programming	12/2014 - 02/2015
10% Concept Report	03/2015 - 04/2015
35% Design Report	05/2015 - 10/2015
Construction Documents	10/2015 - 02/2016
Bid Date	02/2016
Construction	06/2016 - 06/2017
Substantial Completion	07/2017
Occupancy	07/2017

VAREA DATA

GSF	4,686
ASF	3,414
Efficiency	72.9 %

KEY STAKEHOLDERS

Occupants	CALS
User Reps	Doug Sabatke
UW PM	Ann Hayes
DFD PM	Russ Van Gilder

A/E BWZ Architects

Design Arch. N/A Landscape Arch. N/A Structural Engr. N/A

Delivery Method Design-Bid-Build Single Prime

General Sonag Company Inc.
Plumbing Hooper Corp.

Mechanical General Heating & Air

Fire Protection Hooper Corp.
Electrical Forward Electrical