



ELM DRIVE LIFT STATION

15B1Z



Summary – The project replaces or renovates the existing lift station west of Elm Drive in the parking lot south of Bradley Hall. The project will include all restoration of pavement or landscape areas as needed.

▼ BUDGET

TOTAL \$ 1,022,500

FUNDING SOURCES

GFSB \$ 1,022,500

ESTIMATED BUDGET BREAKDOWN

Construction \$ 803,000
Design \$ 65,300
DFD Mgt. \$ 35,300
Contingency \$ 80,300
Equipment \$ 0
Other Fees \$ 38,600

Construction \$/GSF \$ N/A
Total Project \$/GSF \$ N/A

▼ TIMELINE

A/E Selection 03/2015
 Planning N/A
 Programming N/A
 10% Concept Report 09/2015 – 02/2016
 35% Design Report 04/2016 – 12/2016
Construction Documents 01/2017 – 04/2017
 Bid Date 06/2017
 Construction 05/2018 – 08/2018
 Substantial Completion 08/2018
 Occupancy 10/2018

▼ AREA DATA

GSF N/A
ASF N/A
Efficiency N/A

▼ ISSUES

There are currently issues for this project in the following areas:

- **Schedule**

▼ KEY STAKEHOLDERS

Occupants Various Buildings in Elm Drive Area
User Reqs N/A

UW PM Matt Collins
DFD PM Ed Keasler

A/E Strand Associates
Design Arch. N/A
Landscape Arch. TBD
Structural Engr. TBD

Delivery Method Design-Bid-Build Single Prime
General TBD
Plumbing TBD
Mechanical TBD
Fire Protection TBD
Electrical TBD